

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Waterworks Site (Well No. 7)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	November 2019	Completed	
Engineering Report Regulatory Submission	March 27, 2020	Completed	New York State and Nassau County Health Dept. approval received on November 10, 2020
Interim Treatment Project Design Regulatory Submission	March 27, 2020	Completed	New York State and Nassau County Health Dept. approval received on November 10, 2020
Project Construction Start Date	June 2, 2020	Completed	
Interim Project Completion	October 16, 2020	Completed	
Performance Testing	February 2021	Completed	Performance testing in field completed on February 20, 2021
Treatment System On-line	April 2021	Y	
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 7: Out of Service for Quarter		

Legend:

PFOA: Perfluorooctanoic Acid

PFOS: Perfluorooctanesulfonic Acid

MCL: Maximum Contaminant Level

ppb: parts per billion

ppt: parts per trillion

ND: Non-detectable (below detection limits)

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Rockaway Avenue Plant Site (Well Nos. 8 and 12)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	October 2019	Completed	
Engineering Report Regulatory Submission	April 2, 2021	Completed	
Interim Treatment Project Design Regulatory Submission	April 2, 2021	Completed	
Project Construction Start Date	March 1, 2021	Completed	
Interim Project Completion	June 2, 2021	Y	
Performance Testing	Well No. 8: September 2021 Well No. 12: May 2021	Y	
Treatment System On-line	Well No. 8: October 2021 Well No. 12: June 2021	Y	
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 8: 1,4-Dioxane: 0.87 ppb, PFOS: 3.8 ppt, PFOA: 5.5 ppt Well No. 12: Out of Service for Quarter		

Legend:

PFOA: Perfluorooctanoic Acid
 PFOS: Perfluorooctanesulfonic Acid
 MCL: Maximum Contaminant Level
 ppb: parts per billion
 ppt: parts per trillion
 ND: Non-detectable (below detection limits)

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Clinton Road Plant Site (Well Nos. 10 and 11)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	September 2019	Completed	
Engineering Report Regulatory Submission	March 18, 2020	Completed	New York State and Nassau County Health Dept. approval received on December 4, 2020
Interim Treatment Project Design Regulatory Submission	March 18, 2020	Completed	New York State and Nassau County Health Dept. approval received on December 4, 2020
Project Construction Start Date	May 15, 2021	Completed	
Interim Project Completion	October 16, 2020	Completed	
Performance Testing	November 2020	Completed	Performance testing in field completed on November 30, 2020
Treatment System On-line	Well No. 11: April 2021 Well No. 10: May 2021	Y	
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 10: Out of Service for Quarter Well No. 11: 1,4-Dioxane: 0.98 ppb, PFOS: 10.6 ppt, PFOA: 9.6 ppt		

Legend:

PFOA: Perfluorooctanoic Acid

PFOS: Perfluorooctanesulfonic Acid

MCL: Maximum Contaminant Level

ppb: parts per billion

ppt: parts per trillion

ND: Non-detectable (below detection limits)

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Country Club Well Site (Well Nos. 13 and 14)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	November 2019	Completed	
Engineering Report Regulatory Submission	October 10, 2020	Completed	
Interim Treatment Project Design Regulatory Submission	March 18, 2020	Completed	
Project Construction Start Date	May 15, 2021	Completed	
Interim Project Completion	September 21, 2020	Completed	
Performance Testing	April 2021	Y	
Treatment System On-line	May 2021	Y	
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 13: 1,4-Dioxane: 0.85 ppb, PFOS: 7.9 ppt, PFOA: 4.3 ppt Well No. 14: 1,4-Dioxane: 1.5 ppb, PFOS: 22.4 ppt, PFOA: 7.4 ppt, well taken out of service during quarter.		

Legend:

PFOA: Perfluorooctanoic Acid

PFOS: Perfluorooctanesulfonic Acid

MCL: Maximum Contaminant Level

ppb: parts per billion

ppt: parts per trillion

ND: Non-detectable (below detection limits)

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Hilton Park Site (Well Nos. 15 and 16)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	November 2019	Completed	
Engineering Report Regulatory Submission	September 21, 2020	Completed	
Treatment Project Design Regulatory Submission	September 21, 2020	Completed	
Project Construction Start Date	May 15, 2021	Completed	
Project Completion	October 16, 2020	Completed	
Performance Testing	June 2021	Y	
Treatment System On-line	July 2021	Y	
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 15: Out of Service for Quarter Well No. 16: Out of Service for Quarter		

Legend:

PFOA: Perfluorooctanoic Acid

PFOS: Perfluorooctanesulfonic Acid

MCL: Maximum Contaminant Level

ppb: parts per billion

ppt: parts per trillion

ND: Non-detectable (below detection limits)

Inc. Village of Garden City
PWS ID No. 2902824
Quarterly Deferral Update

Update on Wellhead Treatment Progress, Potential Issues and Water Quality Update

Date: April 1, 2021

Wilson Street Site (Well No. 9)			
Milestone	Date	Completed / On Schedule (Y/N)	Notes and Comments
Pilot Testing	July 2020	Completed	
Engineering Report Regulatory Submission	April 16, 2021	Y	
Treatment Project Design Regulatory Submission	September 1, 2021	Completed	
Project Construction Start Date	N/A		
Project Completion	N.A		
Performance Testing	N/A		
Treatment System On-line	N/A		
Progress during Quarter:	See Attached Update		
Potential Issues:			
Water Quality Sampling:	See Attached Water Quality Results: Well No. 9: 1,4-Dioxane: 0.37 ppb, PFOS: 2.2 ppt, PFOA: Non-Detect		

Legend:

PFOA: Perfluorooctanoic Acid

PFOS: Perfluorooctanesulfonic Acid

MCL: Maximum Contaminant Level

ppb: parts per billion

ppt: parts per trillion

ND: Non-detectable (below detection limits)